

Resolution of the Demarest Governing Body

Resolution No. 122-26

June 8, 2026


Council Member	Motion	Second	Yes	No	Abstain	Absent
Slowikowski	✓		✓			
Carmeli			✓			
Collins			✓			
Jiang			✓			
Marks			✓			
Reiss		✓	✓			

TITLE: APPROVING PAYMENTS #2 and #3 FOR GREEN VALLEY GROUP – COMPOST SITE

=====

BE IT RESOLVED, by the Mayor and Council of the Borough of Demarest, Bergen County, New Jersey that the contract for the Demarest Compost Facility project is currently under construction by Green Valley Group, Inc. in accordance with the Plans and Specifications, as directed by the Borough Engineer. The said construction is hereby accepted for Payment No. 2 in the amount of \$263,120.20 (Two hundred sixty-three thousand, one hundred and twenty dollars and twenty cents) and Payment No. 3 in the amount of \$315,363.72 (Three hundred fifteen thousand, three hundred and sixty-three dollars and seventy-two cents) are hereby approved.

APPROVED:


Brian Bernstein, Mayor

CERTIFICATION OF CFO

I, Andrea Diekmann Johe, do hereby certify the availability of funds for the expenditure referenced herein.


Andrea Diekmann Johe, CFO

CERTIFICATION

I, Julie Falkenstern, Borough Clerk, of the Borough of Demarest, in the County of Bergen and the State of New Jersey do hereby certify that the foregoing Resolution is a true copy of the original resolution duly passed and adopted by the Governing Body at the meeting on June 8, 2026


Julie Falkenstern, RMC
Borough Clerk

Memorandum

To: Julie Falkenstern, Borough Administrator
From: Nick Chelius, P.E.
Date: May 5, 2026
Subject: Demarest Compost Facility
Borough of Demarest, NJ
Progress Payment #2
Project No.: DEB041

Green Valley Group Inc, the Contractor for the above-referenced project, has requested payment on Invoice #2 in the amount of **\$263,120.20**. With reference to the above-captioned project, I hereby transmit Invoice #2 for approval by Resolution of the Mayor and Council.
Attached please find the following:

- Progress Payment No. 2 Calculation Spreadsheet, dated 5/5/26, consisting of one (1) page and prepared by Colliers Engineering.
- Invoice from Green Valley Group, Inc. dated 5/1/26.
- Payroll backup

Our office has been monitoring said project and approve of quantities submitted. To date, all the work has been completed to the satisfaction of the Borough Engineer.

Original Contract Amount	\$1,163,728.00
Total Completed to Date	\$ 322,370.00
Less Retainage (2%)	\$ (6,447.40)
<u>Less Previous Payment</u>	<u>\$ (52,802.40)</u>
Amount due Progress Payment No. 2	\$ 263,120.20

I hereby recommend the Mayor and Council approve Progress Payment No. 2 in the amount of **\$263,120.20** to Green Valley Group, Inc.

NC/mt

Attachments

cc: Mayor & Council (via Borough Clerk)
Andrea Johe, CFO (cfo@demarestnj.gov)
Bogar Rivera, Green Valley Group (bogar@gvalleyinc.com)

R:\Projects\A-D\DEB\DEB041\Project Information\Bidding and Construction\Contractor Payments\Payment #2\260505_Demarest Compost Facility_Progress Payment 2_DEB041.docx

BOROUGH OF DEMAREST

DEMAREST COMPOST FACILITY

GREEN VALLEY GROUP INC.
110 CROOKED HILL RD
PEARL RIVER, NY 10965

Progress Payment 2

Project No.: DEB041

Date Processed: 5-May-26

BASE BID - BOROUGH OF DEMAREST COMPOST FACILITY

ITEM	DESCRIPTION	UNIT	QTY.	UNIT PRICE	CONTRACT AWARD VALUE	QTY THIS ESTIMATE	AMT THIS ESTIMATE	QTY PREV ESTIMATE	QTY TO DATE	TOTAL AMOUNT COMPLETED
1	SOIL EROSION AND SEDIMENT CONTROL	LS	1	\$ 8,900.00	\$ 8,900.00	0.30	\$ 2,670.00	0.70	1.00	\$ 8,900.00
2	FUEL PRICE ADJUSTMENT	DOLLAR	2,000	\$ 1.00	\$ 2,000.00	0.00	\$ -	0.00	0.00	\$ -
3	CLEARING SITE	LS	1	\$ 187,600.00	\$ 187,600.00	0.75	\$ 140,700.00	0.25	1.00	\$ 187,600.00
4	EXCAVATION, BORROW EXCAVATION AND GRADING UNCLASSIFIED	LS	1	\$ 447,500.00	\$ 447,500.00	0.00	\$ -	0.00	0.00	\$ -
5	EXCAVATION AND DISPOSAL OF IMPACTED NON-HAZARDOUS SOIL MATERIAL	TON	13,860	\$ 17.00	\$ 235,620.00	7,360.00	\$ 125,120.00	0.00	7,360.00	\$ 125,120.00
6	NIDOT COARSE AGGREGATE #2, 6" THICK	SY	458	\$ 18.00	\$ 8,244.00	0.00	\$ -	0.00	0.00	\$ -
7	POST AND RAIL FENCE	LF	1,358	\$ 35.00	\$ 47,530.00	0.00	\$ -	0.00	0.00	\$ -
8	POST AND RAIL GATE, 10' WIDE	UNIT	1	\$ 5,000.00	\$ 5,000.00	0.00	\$ -	0.00	0.00	\$ -
9	TREE REMOVAL OVER 6" TO 12" DIAMETER	UNIT	36	\$ 50.00	\$ 1,800.00	0.00	\$ -	15.00	15.00	\$ 750.00
10	TREE REMOVAL OVER 12" TO 18" DIAMETER	UNIT	21	\$ 80.00	\$ 1,680.00	0.00	\$ -	0.00	0.00	\$ -
11	TREE REMOVAL OVER 18" TO 24" DIAMETER	UNIT	9	\$ 120.00	\$ 1,080.00	0.00	\$ -	0.00	0.00	\$ -
12	TREE REMOVAL OVER 24" TO 30" DIAMETER	UNIT	8	\$ 150.00	\$ 1,200.00	0.00	\$ -	0.00	0.00	\$ -
13	TREE REMOVAL OVER 30" TO 36" DIAMETER	UNIT	5	\$ 180.00	\$ 900.00	0.00	\$ -	0.00	0.00	\$ -
14	TREE REMOVAL OVER 36" DIAMETER	UNIT	5	\$ 200.00	\$ 1,000.00	0.00	\$ -	0.00	0.00	\$ -
15	TOPSOIL SPREADING, 6" THICK	SY	7,532	\$ 9.00	\$ 67,788.00	0.00	\$ -	0.00	0.00	\$ -
16	BORROW TOPSOIL	CY	1,256	\$ 8.00	\$ 10,048.00	0.00	\$ -	0.00	0.00	\$ -
17	SHREDDED HARDWOOD BARK MULCH, 4" THICK	SY	5,393	\$ 6.00	\$ 32,358.00	0.00	\$ -	0.00	0.00	\$ -
18	RED MAPLE TREE	UNIT	38	\$ 300.00	\$ 11,400.00	0.00	\$ -	0.00	0.00	\$ -
19	SWEETGUM TREE	UNIT	39	\$ 300.00	\$ 11,700.00	0.00	\$ -	0.00	0.00	\$ -
20	AMERICAN SYCAMORE TREE	UNIT	32	\$ 320.00	\$ 10,240.00	0.00	\$ -	0.00	0.00	\$ -
21	SWAMP WHITE OAK TREE	UNIT	42	\$ 320.00	\$ 13,440.00	0.00	\$ -	0.00	0.00	\$ -
22	AMERICAN HOLLY TREE	UNIT	33	\$ 350.00	\$ 11,550.00	0.00	\$ -	0.00	0.00	\$ -
23	WHITE PINE TREE	UNIT	30	\$ 350.00	\$ 10,500.00	0.00	\$ -	0.00	0.00	\$ -
24	SERVICEBERRY TREE	UNIT	57	\$ 330.00	\$ 18,810.00	0.00	\$ -	0.00	0.00	\$ -
25	RIVERBIRCH TREE	UNIT	48	\$ 330.00	\$ 15,840.00	0.00	\$ -	0.00	0.00	\$ -
TOTAL BASE BID					\$ 1,163,728.00		\$ 268,490.00			\$ 322,370.00

AWARDED CONTRACT AMOUNT: \$ 1,163,728.00
CHANGE ORDER(S) TO DATE:
ADJUSTED CONTRACT AMOUNT: \$ 1,163,728.00

TOTAL COMPLETED TO DATE: \$ 322,370.00
RETAINAGE (2% OF COMPLETED WORK): \$ (6,447.40)
SUBTOTAL: \$ 315,922.60
LESS PREVIOUS PAYMENTS: \$ (52,802.40)
TOTAL AMOUNT DUE: \$ 263,120.20

Demarest Compost Facility

Demarest, New Jersey
Payment Application #2



Period: 5/1/2026

Item	Description	Unit	Contract Qty	Adj. +or -	Quantity			Unit Price	Estimate Amount	Amount To Date	Contract Amount	Contract Balance
					Prev.	Est.	To Date					
1	SOIL EROSION AND SEDIMENT CONTROL	LS	1.00		0.70	0.30	1.00	8,900.00	\$2,670.00	\$8,900.00	\$8,900.00	\$0.00
2	FUEL PRICE ADJUSTMENT	DOLLAR	2,000.00					1.00	\$0.00	\$0.00	\$2,000.00	\$2,000.00
3	CLEARING SITE	LS	1.00		0.25	0.75	1.00	187,600.00	\$140,700.00	\$187,600.00	\$187,600.00	\$0.00
4	EXCAVATION, BORROW EXCAVATION AND GRADING UNCLASSIFIED	LS	1.00		0.00		0.00	447,500.00	\$0.00	\$0.00	\$447,500.00	\$447,500.00
5	EXCAVATION AND DISPOSAL OF IMPACTED NON-HAZARDOUS SOIL MATERIAL	TON	13,860.00		0.00	7360.00	7360.00	17.00	\$125,120.00	\$125,120.00	\$235,620.00	\$110,500.00
6	NJDOT COARSE AGGREGATE #2, 6" THICK	SY	458.00		0.00		0.00	18.00	\$0.00	\$0.00	\$8,244.00	\$8,244.00
7	POST AND RAIL FENCE	LF	1,358.00		0.00		0.00	35.00	\$0.00	\$0.00	\$47,530.00	\$47,530.00
8	POST AND RAIL GATE, 10' WIDE	UNIT	1.00		0.00		0.00	5,000.00	\$0.00	\$0.00	\$5,000.00	\$5,000.00
9	TREE REMOVAL, OVER 6" TO 12" DIAMETER	UNIT	36.00		15.00		15.00	50.00	\$0.00	\$750.00	\$1,800.00	\$1,050.00
10	TREE REMOVAL, OVER 12" TO 18" DIAMETER	UNIT	21.00		0.00		0.00	80.00	\$0.00	\$0.00	\$1,680.00	\$1,680.00
11	TREE REMOVAL, OVER 18" TO 24" DIAMETER	UNIT	9.00		0.00		0.00	120.00	\$0.00	\$0.00	\$1,080.00	\$1,080.00
12	TREE REMOVAL, OVER 24" TO 30" DIAMETER	UNIT	8.00		0.00		0.00	150.00	\$0.00	\$0.00	\$1,200.00	\$1,200.00
13	TREE REMOVAL, OVER 30" TO 36" DIAMETER	UNIT	5.00		0.00		0.00	180.00	\$0.00	\$0.00	\$900.00	\$900.00
14	TREE REMOVAL, OVER 36" DIAMETER	UNIT	5.00		0.00	0.00	0.00	200.00	\$0.00	\$0.00	\$1,000.00	\$1,000.00
15	TOPSOIL SPREADING, 6" THICK	SY	7,532.00		0.00		0.00	9.00	\$0.00	\$0.00	\$67,788.00	\$67,788.00
16	BORROW TOPSOIL	CY	1,256.00		0.00		0.00	8.00	\$0.00	\$0.00	\$10,048.00	\$10,048.00
17	SHREDDED HARDWOOD BARK MULCH, 4" THICK	SY	5,393.00		0.00		0.00	6.00	\$0.00	\$0.00	\$32,358.00	\$32,358.00
18	RED MAPLE TREE	UNIT	38.00		0.00		0.00	300.00	\$0.00	\$0.00	\$11,400.00	\$11,400.00
19	SWEETGUM TREE	UNIT	39.00		0.00		0.00	300.00	\$0.00	\$0.00	\$11,700.00	\$11,700.00
20	AMERICAN SYCAMORE TREE	UNIT	32.00		0.00		0.00	320.00	\$0.00	\$0.00	\$10,240.00	\$10,240.00
21	SWAMP WHITE OAK TREE	UNIT	42.00		0.00		0.00	320.00	\$0.00	\$0.00	\$13,440.00	\$13,440.00
22	AMERICAN HOLLY TREE	UNIT	33.00		0.00	0.00	0.00	350.00	\$0.00	\$0.00	\$11,550.00	\$11,550.00
23	WHITE PINE TREE	UNIT	30.00		0.00		0.00	350.00	\$0.00	\$0.00	\$10,500.00	\$10,500.00
24	SERVICE BERRY TREE	UNIT	57.00		0.00		0.00	330.00	\$0.00	\$0.00	\$18,810.00	\$18,810.00
25	RIVERBIRCH TREE	UNIT	48.00		0.00		0.00	330.00	\$0.00	\$0.00	\$15,840.00	\$15,840.00

Payroll Certification for Public Works Projects

for Contractor and Subcontractor's Weekly and Final Certification

Contractor or ☐ Subcontractor GROUP INC.		Business Address GREEN VALLEY GROUP INC.		Project Name DEMAREST COMPOST FACILITY	
1		Project Location BLOCK 99, LOT 1		Contract I.D. or Project I.D. 84324	
Date Wages Due & Paid (mm/dd/yyyy) 04/24/2026		Week Ending Date 04/18/2026 or ☐ Final Certification		Contractor Registration # 36664	

SUBMIT form by
email: equal/payact@dol.n

[illegible]

Black or African American; American Indian or Native Alaskan; Hawaiian or Pacific Islander: M= 2 or More

☐ Check if all

GROUP INC. _____
ctor)

ST
(1)

period beginning on (date) 04/12/26, and
7/6, all persons employed on said project
weekly wages earned, that no rebates have
been directly or indirectly to or on behalf of the
or Subcontractor from the full weekly wages
d that no deductions have been made either
the full wages earned by any person, other
persons as defined in the New Jersey Prevailing
15-56.25 et seq. and Regulation N.J.A.C.
ment of Wages Law, N.J.S.A. 34:114.1 et

se under this contract required to be sub-
 od are correct and complete; that the wage
 hanks contained therein are not less than
 s contained in any wage determination in-
 act; that the classifications set forth therein
 anic conform with the work he performed.

played in the above period are duly
States Department of Labor, Bureau of
ing and enrolled in a certified apprenticeship

EFITS ARE PAID TO APPROVED PLANS,
VS

asic hourly wage rates paid to each laborer
he above-referenced payroll, payments of
sen or will be made when due to appropriate
fit of such employees, as noted in Section

EFITS ARE PAID IN CASH

chanic listed in the above-referenced payroll
ated on the payroll, an amount not less than
ble basic hourly wage rate plus the amount
benefits as listed in the contract, except as
it right.

1.1 – The Public Works employers shall sub-
lessor a certified payroll record each pay
the payment of wages.

I am typing my name below, I am electronically understand that an electronic signature has a written signature.

ER
Date (mm/dd/yy) 04/27/26

OF THE ABOVE STATEMENTS MAY SUBJECT THE
RACTOR TO CIVIL OR CRIMINAL PROSECUTION.
ID N.J.A.C. 12:60 ET SEQ. AND N.J.S.A. 34:11-4.1 ET SEQ.

4(c) Benefit Program Information in AMOUNT CONTRIBUTED PER HOUR (Must be completed if 4(a) is checked)
To calculate the cost per hour, divide 2,000 hours into the benefit cost per year per employee.

To calculate the cost per hour, divide 2,000 hours into the benefit cost per year per employee.

[illegible]

f Labor & Workforce Development

Payroll Certification for Public Works Projects

for Contractor and Subcontractor's Weekly and Final Certification

Other ()

Contractor or ☐ Subcontractor GROUP INC.		Business Address GREEN VALLEY GROUP INC.		Project Name DEMAREST COMPOST FACILITY		SUBMIT form by email: equalpayact@dol.ny.gov IMPORTANT: For public projects, you must also submit the appropriate public
Project Location BLOCK 99, LOT 1		Contract I.D. or Project I.D. 84324		Contractor Registration # 36664		
Date Wages Due & Paid (mm/dd/yyyy) 05/01/2026		Week Ending Date 04/25/2026		or ☐ Final Certification		

ctor)

151ST

period beginning on (date) 04/19/26, and
/26, all persons employed on said project
weekly wages earned, that no rebates have
either directly or indirectly to or on behalf of the
or Subcontractor from the full weekly wages
d that no deductions have been made either
the full wages earned by any person, other
persons as defined in the New Jersey Prevailing
-56.25 et seq. and Regulation N.J.A.C.
ment of Wages Law, N.J.S.A. 34:11-4.1 et

se under this contract required to be sub-
 od are correct and complete; that the wage
 natics contained therein are not less than
 s contained in any wage determination in-
 act; that the classifications set forth therein
 anic conform with the work he performed.

played in the above period are duly
States Department of Labor, Bureau of
ing and enrolled in a certified apprenticeship

EFITS ARE PAID TO APPROVED PLANS,
MS

basic hourly wage rates paid to each laborer on the above-referenced payroll, payments of which will be made when due to appropriate employees, as noted in Section 1.01 of the contract.

EFITS ARE PAID IN CASH

chanic listed in the above-referenced payroll
ated on the payroll, an amount not less than
ble basic hourly wage rate plus the amount
benefits as listed in the contract, except as
it right.

.1 – The Public Works employers shall submit a certified payroll record each pay period for the payment of wages.

I am typing my name below, I am electronically understand that an electronic signature has a written signature.

ER
Date (mm/dd/yyyy) 05/01/26

OF THE ABOVE STATEMENTS MAY SUBJECT THE
RACTOR TO CIVIL OR CRIMINAL PROSECUTION.
ID N.J.A.C. 12:60 ET SEQ. AND N.J.S.A. 34:11-4.1 ET SEQ.

Memorandum

To: Julie Falkenstern, Borough Administrator
From: Nick Chelius, P.E.
Date: June 3, 2026
Subject: Demarest Compost Facility
Borough of Demarest, NJ
Progress Payment #3
Project No.: DEB041

Green Valley Group Inc, the Contractor for the above-referenced project, has requested payment on Invoice #3 in the amount of **\$315,363.72**. With reference to the above-captioned project, I hereby transmit Invoice #3 for approval by Resolution of the Mayor and Council.

Attached please find the following:

- Progress Payment No. 3 Calculation Spreadsheet, dated 6/3/26, consisting of one (1) page and prepared by Colliers Engineering.
- Invoice #3 from Green Valley Group, Inc. dated 6/3/26.
- Payroll backup

Our office has been monitoring said project and approve of quantities submitted. To date, all the work has been completed to the satisfaction of the Borough Engineer.

Original Contract Amount	\$1,163,728.00
Total Completed to Date	\$ 644,169.71
Less Retainage (2%)	\$ (12,883.39)
<u>Less Previous Payment</u>	<u>\$ (315,922.60)</u>
Amount due Progress Payment No. 3	\$ 315,363.72

I hereby recommend the Mayor and Council approve Progress Payment No. 3 in the amount of **\$315,363.72** to Green Valley Group, Inc.

NC/mt

Attachments

cc: Mayor & Council (via Borough Clerk)
Andrea Johe, CFO (cfo@demarestnj.gov)
Bogar Rivera, Green Valley Group (bogar@gvalleyinc.com)

R:\Projects\A-D\DEB\DEB041\Project Information\Bidding and Construction\Contractor Payments\Payment #3\260603_Demarest Compost Facility_Progress Payment 3_DEB041.docx

DESCRIPTION	UNIT	QTY.	UNIT PRICE	CONTRACT AWARD VALUE	QTY THIS ESTIMATE	AMT THIS ESTIMATE	QTY ESTI
CONTROL	LS	1	\$ 8,900.00	\$ 8,900.00	0.00	\$ -	1.
	DOLLAR	2,000	\$ 1.00	\$ 2,000.00	0.00	\$ -	0.
	LS	1	\$ 187,600.00	\$ 187,600.00	0.00	\$ -	1.
ATION AND GRADING UNCLASSIFIED	LS	1	\$ 447,500.00	\$ 447,500.00	0.50	\$ 223,750.00	0.
OF IMPACTED NON-HAZARDOUS SOIL	TON	13,860	\$ 17.00	\$ 235,620.00	5,767.63	\$ 98,049.71	7,36
2, 6" THICK	SY	458	\$ 18.00	\$ 8,244.00	0.00	\$ -	0.
	LF	1,358	\$ 35.00	\$ 47,530.00	0.00	\$ -	0.
E	UNIT	1	\$ 5,000.00	\$ 5,000.00	0.00	\$ -	0.
2" DIAMETER	UNIT	36	\$ 50.00	\$ 1,800.00	0.00	\$ -	15
18" DIAMETER	UNIT	21	\$ 80.00	\$ 1,680.00	0.00	\$ -	0.
24" DIAMETER	UNIT	9	\$ 120.00	\$ 1,080.00	0.00	\$ -	0.
30" DIAMETER	UNIT	8	\$ 150.00	\$ 1,200.00	0.00	\$ -	0.
36" DIAMETER	UNIT	5	\$ 180.00	\$ 900.00	0.00	\$ -	0.
VETER	UNIT	5	\$ 200.00	\$ 1,000.00	0.00	\$ -	0.
	SY	7,532	\$ 9.00	\$ 67,788.00	0.00	\$ -	0.
	CY	1,256	\$ 8.00	\$ 10,048.00	0.00	\$ -	0.
MULCH, 4" THICK	SY	5,393	\$ 6.00	\$ 32,358.00	0.00	\$ -	0.
	UNIT	38	\$ 300.00	\$ 11,400.00	0.00	\$ -	0.
	UNIT	39	\$ 300.00	\$ 11,700.00	0.00	\$ -	0.
	UNIT	32	\$ 320.00	\$ 10,240.00	0.00	\$ -	0.
	UNIT	42	\$ 320.00	\$ 13,440.00	0.00	\$ -	0.
	UNIT	33	\$ 350.00	\$ 11,550.00	0.00	\$ -	0.
	UNIT	30	\$ 350.00	\$ 10,500.00	0.00	\$ -	0.
	UNIT	57	\$ 330.00	\$ 18,810.00	0.00	\$ -	0.
	UNIT	48	\$ 330.00	\$ 15,840.00	0.00	\$ -	0.
TOTAL BASE BID				\$ 1,163,728.00		\$ 321,799.71	

Demarest Compost Facility

Demarest, New Jersey
Payment Application #3



Period:

6/3/2026

Item	Description	Unit	Contract Qty	Adj. +/-	Quantity			Unit Price	Estimate Amount	Amount To Date	Contract Amount	Contract Balance
					Prev.	Est.	To Date					
1	SOIL EROSION AND SEDIMENT CONTROL	LS	1.00		0.70		1.00	8,900.00	\$0.00	\$8,900.00	\$8,900.00	\$0.00
2	FUEL PRICE ADJUSTMENT	DOLLAR	2,000.00					1.00	\$0.00	\$0.00	\$2,000.00	\$2,000.00
3	CLEARING SITE	LS	1.00		1.00		1.00	187,600.00	\$0.00	\$187,600.00	\$187,600.00	\$0.00
4	EXCAVATION, BORROW EXCAVATION AND GRADING UNCLASSIFIED	LS	1.00		0.00	0.50	0.50	447,500.00	\$223,750.00	\$223,750.00	\$447,500.00	\$223,750.00
5	EXCAVATION AND DISPOSAL OF IMPACTED NON-HAZARDOUS SOIL MATERIAL	TON	13,860.00		7360.00	5767.63	13127.63	17.00	\$98,049.71	\$223,169.71	\$235,620.00	\$12,450.29
6	NJDOT COARSE AGGREGATE #2, 6" THICK	SY	458.00		0.00		0.00	18.00	\$0.00	\$0.00	\$8,244.00	\$8,244.00
7	POST AND RAIL FENCE	LF	1,358.00		0.00		0.00	35.00	\$0.00	\$0.00	\$47,530.00	\$47,530.00
8	POST AND RAIL GATE, 10' WIDE	UNIT	1.00		0.00		0.00	5,000.00	\$0.00	\$0.00	\$5,000.00	\$5,000.00
9	TREE REMOVAL, OVER 6" TO 12" DIAMETER	UNIT	36.00		15.00		15.00	50.00	\$0.00	\$750.00	\$1,800.00	\$1,050.00
10	TREE REMOVAL, OVER 12" TO 18" DIAMETER	UNIT	21.00		0.00		0.00	80.00	\$0.00	\$0.00	\$1,680.00	\$1,680.00
11	TREE REMOVAL, OVER 18" TO 24" DIAMETER	UNIT	9.00		0.00		0.00	120.00	\$0.00	\$0.00	\$1,080.00	\$1,080.00
12	TREE REMOVAL, OVER 24" TO 30" DIAMETER	UNIT	8.00		0.00		0.00	150.00	\$0.00	\$0.00	\$1,200.00	\$1,200.00
13	TREE REMOVAL, OVER 30" TO 36" DIAMETER	UNIT	5.00		0.00		0.00	180.00	\$0.00	\$0.00	\$900.00	\$900.00
14	TREE REMOVAL, OVER 36" DIAMETER	UNIT	5.00		0.00		0.00	200.00	\$0.00	\$0.00	\$1,000.00	\$1,000.00
15	TOPSOIL SPREADING, 6" THICK	SY	7,532.00		0.00		0.00	9.00	\$0.00	\$0.00	\$67,788.00	\$67,788.00
16	BORROW TOPSOIL	CY	1,256.00		0.00		0.00	8.00	\$0.00	\$0.00	\$10,048.00	\$10,048.00
17	SHREDDED HARDWOOD BARK MULCH, 4" THICK	SY	5,393.00		0.00		0.00	6.00	\$0.00	\$0.00	\$32,358.00	\$32,358.00
18	RED MAPLE TREE	UNIT	38.00		0.00		0.00	300.00	\$0.00	\$0.00	\$11,400.00	\$11,400.00
19	SWEETGUM TREE	UNIT	39.00		0.00		0.00	300.00	\$0.00	\$0.00	\$11,700.00	\$11,700.00
20	AMERICAN SYCAMORE TREE	UNIT	32.00		0.00		0.00	320.00	\$0.00	\$0.00	\$10,240.00	\$10,240.00
21	SWAMP WHITE OAK TREE	UNIT	42.00		0.00		0.00	320.00	\$0.00	\$0.00	\$13,440.00	\$13,440.00
22	AMERICAN HOLLY TREE	UNIT	33.00		0.00		0.00	350.00	\$0.00	\$0.00	\$11,550.00	\$11,550.00
23	WHITE PINE TREE	UNIT	30.00		0.00		0.00	350.00	\$0.00	\$0.00	\$10,500.00	\$10,500.00
24	SERVICE BERRY TREE	UNIT	57.00		0.00		0.00	330.00	\$0.00	\$0.00	\$18,810.00	\$18,810.00
25	RIVERBIRCH TREE	UNIT	48.00		0.00		0.00	330.00	\$0.00	\$0.00	\$15,840.00	\$15,840.00
26					0.00		0.00		\$0.00	\$0.00	\$0.00	\$0.00

4(c) Benefit Program Information in AMOUNT CONTRIBUTED PER HOUR (Must be completed if 4(a) is checked)
To calculate the cost per hour, divide 2,000 hours into the benefit cost per year per employee.

- (1) That I pay or supervise the payment of the persons employed by

(Contractor or Subcontractor)

on the DEWAREST-COMPOST 13
(Project Name & Location)
that during the payroll period beginning on (date) 05/03/26
ending on (date) 02/03/26, all persons employed on said project
have been paid the full weekly wages earned, that no rebates have
been or will be made either directly or indirectly to or on behalf of
a(n) reforenamed Contractor or Subcontractor from the full weekly wages
earned by any person and that no deductions have been made either
directly or indirectly from the full wages earned by any person, other
than permissible deductions as defined in the New Jersey Prevailing
Wage Act, N.J.S.A. 34:11-56.25 et seq. and Regulation N.J.A.C.
21:26 et seq. and the Payment of Wages Law, N.J.S.A. 34:11-4,
et seq.

- (2) That any payrolls otherwise under this contract required to be submitted for the above period are correct and complete; that the wage rates for laborers or mechanics contained therein are not less than the applicable wage rates contained in any wage determination incorporated into the contract; that the classifications set forth therein for each laborer or mechanic conform with the work he performed.
- (3) That any apprentices employed in the above period are duly registered with the United States Department of Labor, Bureau of Apprenticeship and Training and enrolled in a certified apprenticeship program.

(4) That

- a) ☐ In addition to the basic hourly wage rates paid to each laborer or mechanic listed in the above-referenced payroll, payments of fringe benefits have been or will be made when due to appropriate programs for the benefit of such employees, as noted in Section 4(c) at right.

b) WHERE FRINGE BENEFITS ARE PAID IN CASH

- ✓ Each laborer or mechanic listed in the above-referenced payroll has been paid as indicated on the payroll, an amount not less than the sum of the applicable basic hourly wage rate plus the amount of the required fringe benefits as listed in the contract, except as noted in Section 4(c) at right.

- (5) N.J.S.A. 12:60-2.1 and 5.1 – The Public Works employers shall submit to the public body or lessor a certified payroll record each pay period within 10 days of the payment of wages.

☒ By checking this box and typing my name below, I am electronically signing this application. I understand that an electronic signature has the same legal effect as a written signature.

Name **ALLEN ESPINAL**

THE PROJECT MANAGER

Date Rec'd: 05/20/26

THE FALSIFICATION OF ANY OF THE ABOVE STATEMENTS MAY SUBJECT THE CONTRACTOR OR SUBCONTRACTOR TO CIVIL OR CRIMINAL PROSECUTION.
- N.U.S.A. 34:11-50.25 ET SEQ. AND N.J.A.C. 12:40 ET SEQ. AND N.J.A. 34:11-4.1 ET SEQ.