

Resolution of the Demarest Governing Body

Resolution No. 161-26

August 24, 2026

Council Member	Motion	Second	Yes	No	Abstain	Absent
Slowikowski			✓			
Carmeli			✓			
Collins	✓		✓			
Jiang		✓	✓			
Marks			✓			
Reiss			✓			

**TITLE: APPROVING PAYMENT #4 FOR GREEN VALLEY GROUP, INC. –
 COMPOST SITE**

=====


WHEREAS, a contract was awarded to Green Valley Group, Inc. for the Demarest Compost Facility project in the Borough; and

WHEREAS, the Borough Engineer has recommended payment to Green Valley Group, Inc. in the amount of One Hundred Thirty-One Thousand Five Hundred Sixty-Five Dollars and Zero Cents (\$131,565.00), as reasonable and contract compliant; and

WHEREAS, the Chief Financial Officer has determined sufficient funds are available in account no. C-04-2150-25-116-1001 to fulfill this proposal in the Capital Account.

NOW, THEREFORE, BE IT RESOLVED by the Council of the Borough of Demarest, County of Bergen, State of New Jersey that the payment in the amount of One Hundred Thirty-One Thousand Five Hundred Sixty-Five Dollars and Zero Cents (\$131,565.00), be remitted by the Chief Financial Officer to Green Valley Group, Inc.

APPROVED:



Brian Bernstein, Mayor

CERTIFICATION OF CFO

I, Jessie Coward, do hereby certify the availability of funds for the expenditure referenced herein.



Jessie Coward, CFO

CERTIFICATION

I, Julie Falkenstern, Borough Clerk of the Borough of Demarest, in the County of Bergen and the State of New Jersey do hereby certify that the foregoing Resolution is a true copy of the original resolution duly passed and adopted by the Governing Body at the meeting on August 24, 2026.



Julie Falkenstern, RMC
Borough Clerk

Memorandum

To: Julie Falkenstern, Borough Administrator
From: Nick Chelius, P.E.
Date: August 14, 2026
Subject: Demarest Compost Facility
Borough of Demarest, NJ
Progress Payment #4
Project No.: DEB041

Green Valley Group Inc, the Contractor for the above-referenced project, has requested payment on Invoice #4 in the amount of **\$131,565.00**. With reference to the above-captioned project, I hereby transmit Invoice #4 for approval by Resolution of the Mayor and Council.

Attached please find the following:

- Progress Payment No. 4 Calculation Spreadsheet, dated 8/14/26, consisting of one (1) page and prepared by Colliers Engineering.
- Invoice #4 from Green Valley Group, Inc. dated 8/14/26.
- Payroll backup

Our office has been monitoring said project and approve of quantities submitted. To date, all the work has been completed to the satisfaction of the Borough Engineer.

Original Contract Amount	\$1,163,728.00
Total Completed to Date	\$ 778,419.71
Less Retainage (2%)	\$ (15,568.39)
Less Previous Payment	\$ (631,286.32)
Amount due Progress Payment No. 4	\$ 131,565.00

I hereby recommend the Mayor and Council approve Progress Payment No. 4 in the amount of **\$131,565.00** to Green Valley Group, Inc.

NC/mt

Attachments

cc: Mayor & Council (via Borough Clerk)
Andrea Johe, CFO (cfo@demarestnj.gov)
Bogar Rivera, Green Valley Group (bogar@gvalleyinc.com)

R:\Projects\A-D\DEB\DEB041\Project Information\Bidding and Construction\Contractor Payments\Payment #4\260814_Demarest Compost Facility_Progress Payment 4_DEB041.docx

Demarest Compost Facility

Demarest, New Jersey
Payment Application #4



Period: 8/14/2026

Item	Description	Unit	Contract Qty	Adj. +or -	Quantity			Unit Price	Estimate Amount	Amount To Date	Contract Amount	Contract Balance
					Prev.	Est.	To Date					
1	SOIL EROSION AND SEDIMENT CONTROL	LS	1.00		0.70		1.00	8,900.00	\$0.00	\$8,900.00	\$8,900.00	\$0.00
2	FUEL PRICE ADJUSTMENT	DOLLAR	2,000.00					1.00	\$0.00	\$0.00	\$2,000.00	\$2,000.00
3	CLEARING SITE	LS	1.00		1.00		1.00	187,600.00	\$0.00	\$187,600.00	\$187,600.00	\$0.00
4	EXCAVATION, BORROW EXCAVATION AND GRADING UNCLASSIFIED	LS	1.00		0.50	0.30	0.80	447,500.00	\$134,250.00	\$358,000.00	\$447,500.00	\$89,500.00
5	EXCAVATION AND DISPOSAL OF IMPACTED NON-HAZARDOUS SOIL MATERIAL	TON	13,860.00		13127.63		13127.63	17.00	\$0.00	\$223,169.71	\$235,620.00	\$12,450.29
6	NJDOT COARSE AGGREGATE #2, 6" THICK	SY	458.00		0.00		0.00	18.00	\$0.00	\$0.00	\$8,244.00	\$8,244.00
7	POST AND RAIL FENCE	LF	1,358.00		0.00		0.00	35.00	\$0.00	\$0.00	\$47,530.00	\$47,530.00
8	POST AND RAIL GATE, 10' WIDE	UNIT	1.00		0.00		0.00	5,000.00	\$0.00	\$0.00	\$5,000.00	\$5,000.00
9	TREE REMOVAL, OVER 6" TO 12" DIAMETER	UNIT	36.00		15.00		15.00	50.00	\$0.00	\$750.00	\$1,800.00	\$1,050.00
10	TREE REMOVAL, OVER 12" TO 18" DIAMETER	UNIT	21.00		0.00		0.00	80.00	\$0.00	\$0.00	\$1,680.00	\$1,680.00
11	TREE REMOVAL, OVER 18" TO 24" DIAMETER	UNIT	9.00		0.00		0.00	120.00	\$0.00	\$0.00	\$1,080.00	\$1,080.00
12	TREE REMOVAL, OVER 24" TO 30" DIAMETER	UNIT	8.00		0.00		0.00	150.00	\$0.00	\$0.00	\$1,200.00	\$1,200.00
13	TREE REMOVAL, OVER 30" TO 36" DIAMETER	UNIT	5.00		0.00		0.00	180.00	\$0.00	\$0.00	\$900.00	\$900.00
14	TREE REMOVAL, OVER 36" DIAMETER	UNIT	5.00		0.00		0.00	200.00	\$0.00	\$0.00	\$1,000.00	\$1,000.00
15	TOPSOIL SPREADING, 6" THICK	SY	7,532.00		0.00		0.00	9.00	\$0.00	\$0.00	\$67,788.00	\$67,788.00
16	BORROW TOPSOIL	CY	1,256.00		0.00		0.00	8.00	\$0.00	\$0.00	\$10,048.00	\$10,048.00
17	SHREDDED HARDWOOD BARK MULCH, 4" THICK	SY	5,393.00		0.00		0.00	6.00	\$0.00	\$0.00	\$32,358.00	\$32,358.00
18	RED MAPLE TREE	UNIT	38.00		0.00		0.00	300.00	\$0.00	\$0.00	\$11,400.00	\$11,400.00
19	SWEETGUM TREE	UNIT	39.00		0.00		0.00	300.00	\$0.00	\$0.00	\$11,700.00	\$11,700.00
20	AMERICAN SYCAMORE TREE	UNIT	32.00		0.00		0.00	320.00	\$0.00	\$0.00	\$10,240.00	\$10,240.00
21	SWAMP WHITE OAK TREE	UNIT	42.00		0.00		0.00	320.00	\$0.00	\$0.00	\$13,440.00	\$13,440.00
22	AMERICAN HOLLY TREE	UNIT	33.00		0.00		0.00	350.00	\$0.00	\$0.00	\$11,550.00	\$11,550.00
23	WHITE PINE TREE	UNIT	30.00		0.00		0.00	350.00	\$0.00	\$0.00	\$10,500.00	\$10,500.00
24	SERVICE BERRY TREE	UNIT	57.00		0.00		0.00	330.00	\$0.00	\$0.00	\$18,810.00	\$18,810.00
25	RIVERBIRCH TREE	UNIT	48.00		0.00		0.00	330.00	\$0.00	\$0.00	\$15,840.00	\$15,840.00
26					0.00		0.00		\$0.00	\$0.00	\$0.00	\$0.00

[illegible]

Payroll Certification for Public Works Projects for Contractor and Subcontractor's Weekly and Final Certification

SUBMIT form by
email: equalpayact@dol.nj.gov

Name of ☒ Contractor or ☐ Subcontractor GREEN VALLEY GROUP INC. F.E.I.N. 800363681		Business Address GREEN VALLEY GROUP INC. Project Location BLOCK 99, LOT 1		Project Name DEMAREST COMPOST FACILITY Contract I.D. or Project I.D. 84324 Contractor Registration # 36864	
Payroll No. 5	Date Wages Due & Paid 05/23/2025	Week Ending Date 05/23/2025	Final Certification ☒ Final Certification		

[illegible]

KEY W= White; B= Black or African American;
A= Asian; N= American Indian or Native Alaskan;
I = Native Hawaiian or Pacific Islander; M= 2 or More

☐ Check if additional sheets used

THE FALSIFICATION OF ANY OF THE ABOVE STATEMENTS MAY SUBJECT THE CONTRACTOR OR SUBCONTRACTOR TO CIVIL OR CRIMINAL PROSECUTION.
- N.J.S.A. 34:11-59 25 ET SEQ. AND N.J.A.C. 12:60 ET SEQ. AND N.J.S.A. 34:11-41 ET SEQ.